



*Road Running Technical Council*  
*USA Track & Field*  
**Measurement Certificate**



Name of the course Akron Race Series Half Marathon 2025 Distance 21.0975 km  
Location (state) OH (city) Akron  
Type of course: Road Race  
Measuring Methods: Bicycle  
Measured By Jane Parks, 8606 Wiese Rd, Brecksville, OH 44141, janehp3+ctcert@gmail.com, 973-349-0033  
Race Contact Laura McElrath, 155 E Voris, Akron, OH 44311, lmcclrath@akronmarathon.org, 330-434-2786  
Date(s) when course measured: April 6 & 20, 2025  
Number of measurements of entire course: 2 Course Configuration: Point to Point  
Elevation (meters above sea level) Start 299.00 Finish 294.00 Lowest 281.00 Highest 329.00  
Straight line distance between start and finish 545m Drop 0.24 m/km Separation 2.60 %  
Type of surface: Paved 100 % Dirt 0 % Gravel 0 % Grass 0 % Track 0 %  
Effective date of certification: May 5, 2025 Certification code: OH25009JHP

Note to Race Director: Use this Certification Code  
in all public announcements relating to your race.

## *Be It Officially Noted That*

Based on examination of data provided by the above named measurer, the course described above and in the map attached is hereby certified as reasonably accurate in measurement according to the standards adopted by the Road Running Technical Council. If any changes are made to the course, this certification becomes void, and the course must then be recertified.

**Verification of Course** --- In the event a National Open Record is set on the course, or at the discretion of USA Track & Field, a verification measurement may be required to be performed by a member of the Road Running Technical Council. If such a remeasurement shows the course to be short, then all pending records will be rejected and the course certification will be cancelled.

***This certification expires on December 31 of the year:*** **2035**

**AS NATIONALLY CERTIFIED BY:**

Date: May 5, 2025

Jane Parks - USATF/RRTC Certifier - 8606 Wiese Rd, Brecksville OH 44141  
(973) 349-0033 - janehp3+ctcert@gmail.com





Akron Half Marathon Turn by Turn and Restrictions

Mile Mark	Turn	Location	Lane Restriction
Start	Running South	Start - High and Market	Full Road
1.1	Straight	S High becomes S Main St	Full Road at Thornton Shift to Northbound lanes only
3	Right	W. Firestone Blvd	Full Road
3.1	Left	Firestone Pkwy	Southbound Lanes
3.3	Left	W. Wilbeth Rd	Westbound lane
3.4	Left	S. Main St	Full Road
3.6	Right	E. Firestone Blvd	Full Road
3.9	Left	N. Firestone Blvd	Full Road
4.1	Right	Lindenwood Ave	Full Road
4.3	Right	Aster Ave	Full Road
4.5	Left	S. Firestone Blvd	Full Road
4.6	Left	E. Wilbeth Blvd	Westbound lane
5	Left	Brown St	Full Road
6.7	Right	Power St	Full Road
6.8	Left	Spicer St	Full Road
7.3	Left	E. Buchtel Ave	Full Road
7.4	Right	Fir Hill	Full Road
7.6	Left	S. Forge/Mill	Full Road
7.8	Left	S. College	Full Road
8	Right	E. Buchtel Ave	Full Road
8.1	Right	Hill St	Full Road
8.2	Right	S. Forge St	Full Road
8.3	Left	Lincoln St	Full Road
8.4	Left	E. Mill St	Full Road
8.6	Right	S. Broadway St	Eastern Lanes
9.6	Straight	S. Broadway St becomes N. Main St	Northbound Lanes
10.4	Left	E. Cuyahoga Falls Ave	Full Road
10.9	Left	W. Talmadge Ave	Full Road
11.3	Right	N, Main St	Southbound Lanes
12.4	Straight	N Main St becomes S. High St	Full road
12.5	Left	E Market St	Eastbound Lanes
12.6	Right	S Broadway	Westernmost two lanes
12.7	Right	E. Mill St	Eastbound lanes
12.9	Left	S. Main St	Northbound Lane
13.1	Straight	Finish at Lock 3	Northbound Lane

Akron Race Series Half Marathon - 2025

Mile and Kilometer descriptions are given relative to the running direction.

**Start:** On S. High St., 1 foot 1 inch north of the north end of the island in front of 1 S. High Street, Akron Art Museum and 38 feet 1 inch north of the center of the manhole in the island. Also 18 feet 1 inch north of the northern edge of the black lamp post on the west side of the road which is across from the entrance door to 1 S. High Street.

**Mile 1:** On Main St at the black lamp post on the left which is just before the parking lot entrance ramp on the left north of Bartges.

**Mile 2:** On Main 23'6" before (north of) building #1063 at the corner of E. Long St.

**Mile 3:** On W Firestone Blvd. 4' 6" after (west of) the large silver overhead traffic pole at the northwest corner of W Firestone and S Main.

**5K:** On Firestone Parkway after the turn from W Firestone Blvd., 5' 6" before (north of) the wooden lamp pole in the center island. Runners use the Southbound lanes.

**Mile 4:** On N. Firestone Blvd, before (west of) Belows, 15' before (west of) the leading edge of the guard rail on the right.

**Mile 5:** On Brown before (south of) Lindenwood, 3' before the northern edge of #1401 on the right.

**Mile 6:** On Brown before (south of) Baird and at the northern edge of Building #871 on the right.

**10K:** On Brown before (south of) South St., 6' 2" north of the northern edge of #757 on the right.

**Mile 7:** On Spicer on the southwestern side of the intersection with Exchange, 34' 3" north of the northern edge of the overhanging traffic light pole at building #468 on the left.

**Mile 8:** On S College at the Hezleton E Simmons Hall between Forge and Buchtel, 1' north of the leading edge of the 4th lower level window counting from Forge south.

**Mile 9:** On N. Broadway at the end of the 6th and start of the 7th wire panel on the east side counting from start of the fence.

**15K:** On N. Broadway, 119'5" after (north of) the north end of the high chain link fence in the center divider on the left.

**Mile 10:** On N. Main, 16' 4" south of the first fire hydrant south of Talmadge and south of the concrete divide on the left.

**Mile 11:** On W. Talmadge in line with the leading edge (west edge) of house #74 on the right which is at the intersection of Fredrick and W. Talmadge.

**Mile 12:** On Broadway north of the 15K on the opposite (northbound) side of the divided road, 647 feet before (north of) the north end of the high chain link in the center divider. (41 5 35 N, 81 30 47W.)

**20K:** On N. High St, 1' south of the southern edge of the divider in the middle of MLK. Marked at the divider on the right (west side) of the intersection.

**Mile 13:** On S. Main in line with the northern edge to the southernmost door alcove at #121 and just before (north of) the door to #137.

**Finish:** On S. Main, 14 inches after (south of) the southern end of the Exit door alcove for #191 County of Summit and 16 feet 1 inch after the center of fire hydrant at #191 between the two doors for #191.